


Fiber to the Premise

Monthly Dashboard: April 2021



Boring Rig Gauge Cluster

TAKE RATE INFORMATION



RESIDENTIAL

BUSINESS

COMING

SOON!

Project Milestones

42%: Expected Take Rate After Full Buildout

0-32%: Planned Ramp-Up During Construction 32%: Business Plan Break Even After Full Buildout 42-53%: Projections Exceeded

Take Rate is the percentage of potential residents or businesses that actually subscribe for Pulse service To learn more about Pulse's Take Rate visit: www.LovelandPulse.com/TakeRate

FIBER TO THE PREMISE HEALTH GAUGE





BUDGET

SCHEDULE

Schedule: Eighty weather days since November 2019 have impacted production rates but remain within seasonal expections. Budget: Costs to date higher than anticipated as final design quantities were finalized, but are expected to stay within current budget







MILESTONES COMPLETED SINCE LAST REPORT

- Number of completed areas with boring complete: 51
- Number of areas with fiber installation complete: 50

MILESTONES IN PROGRESS

- A controlled release of Pulse residential services.
- Testing of video services.
- Connecting Colorado Student's Grant program partnership with Thompson School District.
- Development of the **Emergency Broadband** Benefit Program to help address digital equity.

MILESTONES NEXT STEPS

• Opening of new areas for customer sign-ups.


LOST TIME SAFETY **INCIDENTS TO DATE: 1**





Fiber to the Premise


Monthly Dashboard: April 2021



Network Construction Progress

Total Bore Length: 2,505,355'³

Completed Bore Length: 836,185'



Total Construction Budget

Budget: \$75,941,664⁴

Expenditure to Date: \$27,558,594

*Reported from: November 25, 2019 - April 30, 2021

¹Construction progress includes active network, and Hut installation in addition to overall bored length ² Invoicing follows completed work ³Total boring updated based on final design estimate ⁴ Budget total updated/corrected



Hand Hole Hydro Excavation and Installation Before Backfill





Hand Hole Finished Installation





Potholing



