

Fiber to the Premise

Monthly Dashboard: December 2021

Revised: 1/24/2022



Aerial Fiber Installation

TAKE RATE INFORMATION



RESIDENTIAL

Project Milestones

0-32%: Planned Ramp-Up During Construction 32%: Business Plan Break Even After Full Buildout 42%: Expected Take Rate After Full Buildout 42-53%: Projections Exceeded

Take Rate is the percentage of potential residents or businesses that actually subscribe for Pulse service To learn more about Pulse's Take Rate visit: www.LovelandPulse.com/TakeRate

FIBER TO THE PREMISE HEALTH GAUGE



SCHEDULE



BUDGET

Notes Schedule: Eighty two weather days since November 2019 have impacted production rates but remain within seasonal expectations. Budget: Costs to date higher than anticipated as final design quantities were finalized, but are expected to stay within current budget.







COLORADO BORING CO.

TYPICAL SERVICE AREA SCHEDULE

• From the time that network construction begins in a neighborhood, we are typically able to begin providing service within six to nine months.

MILESTONES COMPLETED SINCE LAST REPORT

- Number of completed areas with boring complete: 105
- Number of areas with fiber installation complete: 90

MILESTONES IN PROGRESS

- A controlled release of Pulse services.
- Construction in the Big Thompson Canyon for the CCSG program
- Pulse network construction in the Downtown area.
- Transition from Emergency **Broadband Benefit Program** to Affordable Connectivity Program www.LovelandPulse.com/ACP
- Development of PulseTV Everywhere offering


MILESTONES NEXT STEPS

• Opening of new areas for customer sign-ups.

LOST TIME SAFETY **INCIDENTS TO DATE: 1**




Fiber to the Premise Monthly Dashboard: December 2021



Network Construction Progress

Total Bore Length: 2,505,355'³

Completed Bore Length: 1,540,832'



Total Construction Budget

Budget: \$75,941,664⁴

Expenditure to Date: \$44,872,200

*Reported from: November 25, 2019 – December 31, 2021

¹Construction progress includes active network, and Hut installation in addition to overall bored length ² Invoicing follows completed work ³Total boring updated based on final design estimate ⁴ Budget total updated/corrected



Boring Rig

Paver Restoration







